COMPLETION REPORT

1. Name of Work : Providing & construction of CC road at Urdu school opp. Road & cross roads at Dasarahalli in ward no. 15

2. Sanctioned Estimate No. & Dt : EE/DZ/TS/324/17-18, Dt. 12.12.17.

3. Head of Account which is Chargeable : P-Code-1771

4. Work Order No. & Dt : EE/DD/No/13/18-19, Dt. 28.06.18.

5. Name of Contractor : Sri Nandi Enterprises (Prop: P. Vijaya Babu), Bangalore

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : –

7. Measurement recorded in : M.B. No. 675/17-18

8. Check measurement of the Asst. : M.B. No. 675/17-18 Page No. 67415 to 67422/1

Asst. Exe. Eng. / Exe. Eng : Page No. 67415 to 67422/1

9. Name of the Office / Official incharge of the work : BBMP. ~~Sub~~-AEE. Sub division

10. a) Asst. Engineer : Archana.

b) Asst. Exe. Engineer : Shivakumar odeyar.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
RS. 30,00 lakhs	RS 2694912.00/- 2694876=00	—	305088.00 305124=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 30/8/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )

Scanned by CamScanner